| | 1 | 2 | | 3 | 4 | 5 | | 6 | 7 | | 8 | | 9 | | 10 | | 11 | 12 | 13 | 14 |
|------|--------------------|-----------------|-----------------|----------------------|------------------------------------|--------------|-----------|-----------------------------|---------------|---------------------------|------------|-------------|------------|-------------|-------------|------------------|---------------------|-----------------|-----------------------------------|-------------------|
| | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | Lic | <u>hting Asset Schedu</u> | <u>ule</u> | | | | | | | | | |
| m No | Proposed Asset I.D | X - Co-ordinate | Y - Co-ordinate | Area | Setback | Mounting (m) | Luminaire | Luminaire and Column Colour | Optic Setting | Colour Temperature | LED's | Wattage (w) | Flux (klm) | Driver (mA) | Supply Type | Termination Type | Proposed Foundation | Bracket Project | Column/Bracket Suppliers drawings | Drawing sheet num |
| 1 | PRLC01 | 554114.611 | 174136.000 | Orchard Theatre Area | Front of the fence, 1m offset | 6 | P863 | RAL9005 | F2 | 4000K | 128 | 95 | 14.53 | 750 | PCN | T11 | Planted | Post top | KCC Costal Specifications | 1000009506-4-1300 |
| 2 | PRLC02 | 554100.563 | 174134.730 | Orchard Theatre Area | Front of the fence, 1m offset | 6 | P863 | RAL9005 | F2 | 4000K | 128 | 95 | 14.53 | 750 | PCN | T11 | Planted | Post top | KCC Costal Specifications | 1000009506-4-1300 |
| 3 | PRLC03 | 554091.8741 | 174146.1408 | Orchard Theatre Area | Front of the building, 0.5m offset | 6 | P863 | RAL9005 | F2 | 4000K | 128 | 95 | 14.53 | 750 | PCN | T11 | Planted | Post top | KCC Costal Specifications | 1000009506-4-130 |
| 4 | PRLC04 | 554094.9903 | 174161.1105 | Orchard Theatre Area | Front of the building, 0.5m offset | 6 | P863 | RAL9005 | F2 | 4000K | 128 | 95 | 14.53 | 750 | PCN | Т8 | Planted | Post top | KCC Costal Specifications | 1000009506-4-130 |
| 5 | PRLC05 | 554117.3785 | 174153.5377 | Orchard Theatre Area | Front of the fence, 0.5m offset | 6 | P863 | RAL9005 | F2 | 4000K | 128 | 95 | 14.53 | 750 | PCN | T11 | Planted | Post top | KCC Costal Specifications | 1000009506-4-130 |
| 5 | PRLC06 | 554115.2974 | 174173.8692 | Orchard Theatre Area | Front of the fence, 0.5m offset | 6 | P863 | RAL9005 | P4 | 4000K | 128 | 43 | 6.35 | 325 | PCN | T11 | Planted | Post top | KCC Costal Specifications | 1000009506-4-130 |
| 7 | PRLC07 | 554101.4986 | 174183.2314 | Orchard Theatre Area | Front of the building, 0.5m offset | 6 | P863 | RAL9005 | P4 | 4000K | 128 | 43 | 6.35 | 325 | PCN | T11 | Planted | Post top | KCC Costal Specifications | 1000009506-4-130 |
| ; | PRLC08 | 554116.1324 | 174200.9082 | Orchard Theatre Area | Front of the fence, 0.5m offset | 6 | P863 | RAL9005 | P4 | 4000K | 128 | 43 | 6.35 | 325 | PCN | Т8 | Planted | Post top | KCC Costal Specifications | 1000009506-4-130 |
|) | PRLC09 | 554094.3344 | 174219.9082 | Orchard Theatre Area | At the back of the footway | 6 | P863 | RAL9005 | P4 | 4000K | 128 | 43 | 6.35 | 325 | PCN | T11 | Planted | Post top | KCC Costal Specifications | 1000009506-4-130 |
| C | PRLC10 | 554076.9226 | 174211.684 | Orchard Theatre Area | Front of the fence, 0.5m offset | 6 | P863 | RAL9005 | P4 | 4000K | 128 | 43 | 6.35 | 325 | PCN | T11 | Planted | Post top | KCC Costal Specifications | 1000009506-4-130 |
| 1 | PRLC11 | 554071.364 | 174191.0296 | Orchard Theatre Area | Front of the fence, 0.5m offset | 6 | P863 | RAL9005 | P4 | 4000K | 128 | 43 | 6.35 | 325 | PCN | T11 | Planted | Post top | KCC Costal Specifications | 1000009506-4-130 |
| 2 | PRLC12 | 554066.2177 | 174169.3236 | Orchard Theatre Area | Front of the fence, 0.5m offset | 6 | P863 | RAL9005 | P4 | 4000K | 128 | 43 | 6.35 | 325 | PCN | T11 | Planted | Post top | KCC Costal Specifications | 1000009506-4-130 |
| 3 | PRLC13 | 554060.3084 | 174146.5445 | Orchard Theatre Area | Front of the fence, 0.5m offset | 6 | P863 | RAL9005 | P4 | 4000K | 128 | 43 | 6.35 | 325 | PCN | Т8 | Planted | Post top | KCC Costal Specifications | 1000009506-4-130 |

C

G:\Project Centre\Project-BST\1000009506 - Dartford Orchard Street Drainage\2 Project Delivery\6 CAD\2 Drawing\1000009506-4-1300.dwg

NOTES:

The contractor shall check all material specifications, to ensure they are suitable for the works, prior to ordering. It is the contractors responsibility to ensure that all materials and components required for these works (but are not shown on these drawings) are considered and correct specifications ordered accordingly.

Any quantities shown on this drawing are taken from CAD and are for guidance only. The contractor must check and confirm all quantities prior to ordering.

The proposed asset numbering shown is for drawing purposes only. The contractor shall confirm actual proposed numbering with the assets owner KCC.

| 0 | 21.11.2023 | ORIGINAL ISSUE | AS | US | ΤW | | | | |
|-----|---|----------------|-----|-----|-----|--|--|--|--|
| Rev | Date | Description | Drn | Chk | Арр | | | | |
| Th | This drawing has been specifically prepared to meet the requirements of the named client and may contain design and innovative features which differ from conventional design standards. | | | | | | | | |

PROJECT CENTRE

www.marstonholdings.co.uk/projectcentre

Size

Rev

A1

0





Project

DARTFORD ORCHARD THEATRE

Drawing Title

PROPOSED LIGHTING SCHEDULE SHEET 1 OF 1

Drawing Status

| FOR APPROVAL | | | | | | | | | |
|-----------------------|---------------|------------|-------|--|--|--|--|--|--|
| awn | Designed Date | | Scale | | | | | | |
| AS | US | 21-11-2023 | NTS | | | | | | |
| awing No. | | | | | | | | | |
| 000009506-4-1300-0002 | | | | | | | | | |