**Artemis Tree Services Ltd** 

West Hyde Nursery Old Uxbridge Road West Hyde Rickmansworth Herts WD3 9XY **T:** 01895 821 623

**E:** office@artemistreeservices.com **W:** www.artemistreeservices.com



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

## **WORK ORDER**

Client:		Site address:	
Gosia Gubanska-Kolanczyk Pinnacle Group Artesian Industrial Estate, Unit 12 Artesian London NW10 8RW		Watermint Place Wildridings Road, RG12 7WP	
Our Ref:	27770	Date:	24th November 2023
		Purchase Order No:	

## **Details of Work Required/Recommended**

Tree number - G1

Tree type - Cypress & silver birch x3

Approx Height - 8m

Location - See map

Service - Hedge Trimming

Work required- Hedge trim side only as hard as possible whilst retaining a green screen. Fell as close to ground level as possible and leave stump in ground 3x dead silver birch.

Reason - As part of continued maintenance

Priority code - on.

Tree Number - T1

Tree Type -Oak.

Approx. Height - 14m

Location - see map

Service - Crown reduction

Work Required - crown reduce lateral spread only on clients side by removing approximately 2.5m leaving tree approximately 10m wide.

Reason - as per clients wishes.

Priority Code - on.

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel (unless otherwise stated in work description above).

## **Priorities**

U - Within 2 weeks (If necessary fencing off the hazard until work can be carried out)

A – Within 3 months B – Within 6 months C – Within 12 months ON - Owner's discretion

Tree Preservation Order/Conservation area status: In progress.











