

Seale Village Hall Tree Works Schedule

Tree ID	Tag No	Common Name	Height (m)	Stem Dia (mm)	Spread Radius (m)	Maturity	Work required	Priority	Comment	Works completed
T1	2496	Common Hawthorn	8	200	3	Mature	Fell to ground level	6 Months	In terminal decline with major dead wood over play area, prudent to remove. Marked with orange paint	No
G2	2497	Cherry Laurel and other species	2	100 average	2	Semi-mature	Reduce height of Laurel by 50% and reduce both sides by approximately 1.5. Lift and cut back all other species along entire boundary to ensure no obstruction to highway	6 Months	Prudent to reduce amount of foliage, flowers and fruit over children's play area.	No
T3	2498	Common Oak	10	150	3	Young	Prune to clear building by 1.5m.	6 Months	Prudent to clear from building	No
T4	2499	Norway Maple	16	800	4	Semi-mature	Fell to ground level all stems	6 Months	Multi stemmed form with Honey fungus present within basal area, collar rot already occurring. Marked with orange paint.	No
T5	2500	Common Oak	23	1000	5	Mature	Sever ivy at ground level and again at 1.5 m, removing section between. Remove all dead wood over building and highway side greater than 25mm in diameter	6 Months	Ivy presence obstructing full inspection prudent to sever at ground level, again at 1.5 and remove section.	No
G6	401	Common Oak	12	400	3	Semi-mature	Sever ivy at ground level and again at 1.5 m, removing section between	6 Months	Ivy presence obstructing full inspection of two closely adjoining Oak, prudent to sever at ground level, again at 1.5 and remove section.	No
G7	402	English Elm	6	150	2	Young	Fell to ground level marked dead Elm and that unmarked behind building	6 Months	Absent of boundary fence ownership is unclear, best guess made. Additional trees present in impenetrable bramble to rear of garage buildings to be included in removal. Accessible trees marked with orange paint	No