Downton House - Draft Programme of Works

WEEK No.

Site Welfare Facilities

External Perimeter Scaffold

Scaffolding erected prior to bird nesting season and bat breeding season.

Asbestos Removal

Tender/Mobilisation Period

Site Set-Up

Demolitions

Roof Coverings & Structure

Works to roof coverings to take place after bat breeding season, in line with Ecological report.

External Render works

Windows & External Joinery

Extension Works

Internal Alterations

External Render works

Rainwater Goods

Remove Perimeter Scaffold

Carpentry 1st Fix

Plumbing 1st Fix

Floor, Wall & Ceiling Finishes

Carpentry/Joinery 2nd Fix

Painting & Decorations

Plumbing 2nd Fix

Test & Commission

Cleaning

Site Clearance